CDU-4 Maintenance Backlog and Priorities

Document ID: APEL-MNT-403 | Owner: Maintenance | Revision: 5.2

The CDU-4 backlog contains condition-driven and planned work.

Open work

WO	Asset	Priority	Description
WO-6021	P-102	P2	Integrity review
WO-6034	E-315	P3	Tube-side inspection
WO-6041	XV-410	P3	Limit-switch check
WO-6050	F-401	P2	Burner inspection
WO-6058	PT-102	P2	Calibration verification

Priority logic

Priority expresses urgency and consequence.

Factors

- Safety/integrity consequence
- Production impact
- Redundancy
- Shutdown dependency
- Temporary controls

Dependencies

Work orders may depend on other technical actions.

Examples

• P-102 review depends on PT-102 verification.

• XV-410 testing requires process isolation.

• F-401 inspection requires controlled access.

• E-315 inspection requires shutdown window.

Critical spares

Critical parts are managed using consequence and lead time.

Examples

- P-102 seal cartridge
- M-102 bearing set
- XV-410 limit-switch kit
- F-401 burner tip set

Management use

The backlog supports planning but does not replace engineering or HSE authority.

AI support

- Summarize backlog drivers.
- Identify dependencies.
- Group by discipline.
- Do not autonomously change priority.