ApexPetro Refining Complex

Coastal Refinery – Unit 2

P-102 Mixed Inspection and Maintenance Report

This report combines native digital pages with scanned inspection and maintenance sign-off pages, for testing mixed-PDF document routing in the ApexPetro document-intelligence pipeline.

Asset Metadata

Field	Value
Asset ID	P-102
Service	Feed Transfer Pump
Location	Pump Bay 2 / Unit 2
Motor Power	315 kW
Speed	1485 RPM
Design Flow	475 m3/h

Document ID: MIX-P102-2026-0307 | Department: Maintenance / Inspection & Integrity

Operating Limits

Parameter	Operating Limit	Unit
Discharge Pressure	18 - 22	bar
DE Vibration	<= 4.5	mm/s
Bearing Temperature	<= 85	degC
Flow Rate	450 - 500	m3/h

Abnormal Condition Guidance

If DE vibration exceeds 4.5 mm/s: inspect alignment, inspect coupling, inspect bearings, inspect foundation.
The following page (Page 3) is a scanned inspection observation recorded during the 7 March 2026 vibration event.

ApexPetro Refining Complex

Coastal Refinery - Unit 2

INSPECTION RECORD

Document ID: INS-P102-2026-0307

Equipment ID: P-102 (Feed Transfer Pump)

Location: Pump Bay 2 / Unit 2

Inspection Date: 07 March 2026

Department: Inspection & Integrity

Measurement Readings

Parameter	Value	Unit	Operating Limit	Status
DE Vibration	5.6	mm/s	<= 4.5 mm/s	HIGH
(repeat check)	5.5	mm/s	<= 4.5 mm/s	HIGH

Inspection Observations

DE-side vibration measured above the 4.5 mm/s action threshold during routine condition monitoring. A repeat measurement was taken to confirm the reading; the repeat check remained above the applicable limit, confirming a genuine high-vibration condition rather than a spurious reading. A maintenance inspection has been requested to determine the root cause.

Recommended Action

Raise maintenance work order for coupling/alignment inspection per P-102 operating guidance (DE vibration above limit).

Inspected By: _____

Approved By: _____

Date: 07-Mar-2026

Department: Inspection & Integrity

Maintenance Summary

Following confirmation of the sustained high DE vibration reading on 7 March 2026, a maintenance inspection identified a coupling alignment issue on P-102. The coupling alignment was corrected using standard shaft alignment procedures.

Step	Detail
Initial Reading	5.6 mm/s (07 Mar 2026)
Cause	Coupling alignment issue
Corrective Action	Coupling alignment corrected
Post-Maintenance Reading	3.9 mm/s
Disposition	Returned to service with monitoring period

The following page (Page 5) is the scanned maintenance sign-off for this work order.

MAINTENANCE SIGN-OFF

Work Order:	WO-2026-03-0142
Equipment ID:	P-102 (Feed Transfer Pump)
Maintenance Date:	07 March 2026
Finding:	Coupling alignment issue identified
Corrective Action:	Coupling alignment corrected
Post-Maintenance Reading:	3.9 mm/s (DE vibration)
Disposition:	Returned to service - monitoring period in effect

Technician Signature: _____

Maintenance Supervisor Approval: _____

Date Approved: 08-Mar-2026