P-102 Maintenance History — 2022 to 2026

Document ID: APEL-MNT-P102-401 | Owner: Maintenance | Revision: 3.0

P-102 has planned and condition-driven interventions.

Work orders

Date	WO	Activity
2022-08-14	WO-3310	Seal replacement
2024-03-12	WO-4102	Condition inspection
2024-11-04	WO-4531	Seal replacement
2025-04-16	WO-5012	Vibration inspection
2025-10-12	WO-5521	Corrosion inspection
2026-07-16	WO-6021	Integrity review

Seal history

Seal condition is a recurring reliability theme.

Events

• 2022: seal-face wear and replacement.

• 2024: seal degradation identified and replaced.

• 2025: field monitoring continued.

• 2026: seal temperature 84°C.

Vibration history

Vibration increased at each formal inspection point.

Trend

- 2024 4.1 mm/s.
- 2025 5.3 mm/s.
- 2026 7.2 mm/s.
- 2026 exceeds the high-concern threshold.

Corrosion history

Casing corrosion depth increased over the series.

Measurements

- 2024 1.2 mm.
- 2025 2.4 mm.
- 2026 3.8 mm.
- No formal annual corrosion-rate limit is defined in the dataset.

Open action

WO-6021 is the active condition-driven work item.

Follow-up

- Verify PT-102.
- Complete engineering review.
- Review alignment/hydraulic condition.
- Confirm measurement location.
- Prepare human approval package.